

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013												
						Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct				
Latah Creek Bridge; Alt A						160d	15-Feb-13	26-Sep-13	0d	Summary								
General/Milestones						160d	15-Feb-13	26-Sep-13	0d	Summary								
A1000	NTP	0d	15-Feb-13		0d	NTP												
A1010	Mobilize/Erosion Control Setup	10d	15-Feb-13	28-Feb-13	0d	Critical Remaining Work												
A1020	Job Completion	0d		26-Sep-13	0d	Job Completion												
Span 1						95d	12-Apr-13	22-Aug-13	25d	Summary								
A1030	Demo/Remove Overlay Top Deck	10d	12-Apr-13	25-Apr-13	95d	Remaining Work												
A1040	Setup & Repour Deck Incl Pier Top	5d	26-Apr-13	02-May-13	95d	Remaining Work												
A1050	Pour Barrier	5d	03-May-13	09-May-13	95d	Remaining Work												
A1060	Pour Ped Rail	5d	10-May-13	16-May-13	95d	Remaining Work												
A1070	Install Underdeck Falsework	10d	05-Jul-13	18-Jul-13	25d	Remaining Work												
A1080	Perform Underdeck Repairs	20d	19-Jul-13	15-Aug-13	25d	Remaining Work												
A1090	Remove Underdeck Falsework	5d	16-Aug-13	22-Aug-13	25d	Remaining Work												
Span 2						70d	29-Mar-13	04-Jul-13	60d	Summary								
A1100	Demo/Remove Overlay Top Deck	10d	29-Mar-13	11-Apr-13	95d	Remaining Work												
A1110	Setup & Repour Deck Incl Pier Top	5d	12-Apr-13	18-Apr-13	105d	Remaining Work												
A1120	Pour Barrier	5d	19-Apr-13	25-Apr-13	105d	Remaining Work												
A1130	Pour Ped Rail	5d	26-Apr-13	02-May-13	105d	Remaining Work												
A1140	Install Underdeck Falsework	10d	17-May-13	30-May-13	25d	Remaining Work												
A1150	Perform Underdeck Repairs	20d	31-May-13	27-Jun-13	25d	Remaining Work												
A1160	Remove Underdeck Falsework	5d	28-Jun-13	04-Jul-13	25d	Remaining Work												
Span 3						45d	15-Mar-13	16-May-13	95d	Summary								
A1170	Demo/Remove Overlay Top Deck	10d	15-Mar-13	28-Mar-13	95d	Remaining Work												
A1210	Install Underdeck Falsework	10d	29-Mar-13	11-Apr-13	25d	Remaining Work												
A1180	Setup & Repour Deck Incl Pier Top	5d	29-Mar-13	04-Apr-13	115d	Remaining Work												
A1190	Pour Barrier	5d	05-Apr-13	11-Apr-13	115d	Remaining Work												
A1220	Perform Underdeck Repairs	20d	12-Apr-13	09-May-13	25d	Remaining Work												
A1200	Pour Ped Rail	5d	12-Apr-13	18-Apr-13	115d	Remaining Work												
A1230	Remove Underdeck Falsework	5d	10-May-13	16-May-13	25d	Remaining Work												
Span 4						45d	01-Mar-13	02-May-13	105d	Summary								
A1240	Demo/Remove Overlay Top Deck	10d	01-Mar-13	14-Mar-13	0d	Actual Work												
A1280	Install Underdeck Falsework	10d	15-Mar-13	28-Mar-13	0d	Actual Work												
A1250	Setup & Repour Deck Incl Pier Top	5d	15-Mar-13	21-Mar-13	125d	Remaining Work												
A1260	Pour Barrier	5d	22-Mar-13	28-Mar-13	125d	Remaining Work												
A1290	Perform Underdeck Repairs	20d	29-Mar-13	25-Apr-13	0d	Actual Work												
A1270	Pour Ped Rail	5d	29-Mar-13	04-Apr-13	125d	Remaining Work												
A1300	Remove Underdeck Falsework	5d	26-Apr-13	02-May-13	0d	Actual Work												
Span 5						70d	15-Mar-13	20-Jun-13	70d	Summary								
A1310	Demo/Remove Overlay Top Deck	10d	15-Mar-13	28-Mar-13	95d	Remaining Work												
A1320	Setup & Repour Deck Incl Pier Top	5d	29-Mar-13	04-Apr-13	115d	Remaining Work												
A1330	Pour Barrier	5d	05-Apr-13	11-Apr-13	115d	Remaining Work												
A1340	Pour Ped Rail	5d	12-Apr-13	18-Apr-13	115d	Remaining Work												
A1350	Install Underdeck Falsework	10d	03-May-13	16-May-13	0d	Actual Work												
A1360	Perform Underdeck Repairs	20d	17-May-13	13-Jun-13	0d	Actual Work												
A1370	Remove Underdeck Falsework	5d	14-Jun-13	20-Jun-13	0d	Actual Work												
Span 6						95d	29-Mar-13	08-Aug-13	35d	Summary								

█ Actual Work
 █ Critical Remaining Work
 ▼ Summary
█ Remaining Work
 ◆ Milestone

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013											
						Qtr 2, 2013			Qtr 3, 2013			Qtr 4, 2013			Qtr 1, 2014		
						Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec		
A1380	Demo/Remove Overlay Top Deck	10d	29-Mar-13	11-Apr-13	95d												
A1390	Setup & Repour Deck Incl Pier Top	5d	12-Apr-13	18-Apr-13	105d												
A1400	Pour Barrier	5d	19-Apr-13	25-Apr-13	105d												
A1410	Pour Ped Rail	5d	26-Apr-13	02-May-13	105d												
A1420	Install Underdeck Falsework	10d	21-Jun-13	04-Jul-13	0d												
A1430	Perform Underdeck Repairs	20d	05-Jul-13	01-Aug-13	0d												
A1440	Remove Underdeck Falsework	5d	02-Aug-13	08-Aug-13	0d												
Span 7		120d	12-Apr-13	26-Sep-13	0d												
A1450	Demo/Remove Overlay Top Deck	10d	12-Apr-13	25-Apr-13	95d												
A1460	Setup & Repour Deck Incl Pier Top	5d	26-Apr-13	02-May-13	95d												
A1470	Pour Barrier	5d	03-May-13	09-May-13	95d												
A1480	Pour Ped Rail	5d	10-May-13	16-May-13	95d												
A1490	Install Underdeck Falsework	10d	09-Aug-13	22-Aug-13	0d												
A1500	Perform Underdeck Repairs	20d	23-Aug-13	19-Sep-13	0d												
A1510	Remove Underdeck Falsework	5d	20-Sep-13	26-Sep-13	0d												

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013												
						Feb	Mar	Apr	Qtr 2, 2013		Qtr 3, 2013							
						Mar	Apr	May	Jun	Jul	Aug	Sep						
Latah Creek Bridge; Alt B						162d	15-Feb-13	30-Sep-13	0d									
General/Milestones						162d	15-Feb-13	30-Sep-13	0d									
A1000	NTP	0d	15-Feb-13		0d	NTP												
A1010	Mobilize/Erosion Control Setup	10d	15-Feb-13	28-Feb-13	0d													
A1020	Job Completion	0d		30-Sep-13	0d													
Span 1						91d	22-Apr-13	26-Aug-13	25d	26-Aug-13, Span 1								
A1030	Demo/Remove Overlay Top Deck	12d	22-Apr-13	07-May-13	84d													
A1040	Setup & Repour Deck Incl Pier Top	5d	08-May-13	14-May-13	84d													
A1045	Form/Pour Sidewalk	5d	15-May-13	21-May-13	84d													
A1050	Pour Barrier	5d	22-May-13	28-May-13	84d													
A1060	Pour Ped Rail	5d	29-May-13	04-Jun-13	84d													
A1070	Install Underdeck Falsework	10d	09-Jul-13	22-Jul-13	25d													
A1080	Perform Underdeck Repairs	20d	23-Jul-13	19-Aug-13	25d													
A1090	Remove Underdeck Falsework	5d	20-Aug-13	26-Aug-13	25d													
Span 2						68d	04-Apr-13	08-Jul-13	60d	08-Jul-13, Span 2								
A1100	Demo/Remove Overlay Top Deck	12d	04-Apr-13	19-Apr-13	84d													
A1110	Setup & Repour Deck Incl Pier Top	5d	22-Apr-13	26-Apr-13	96d													
A1115	Form/Pour Sidewalk	5d	29-Apr-13	03-May-13	96d													
A1120	Pour Barrier	5d	06-May-13	10-May-13	96d													
A1130	Pour Ped Rail	5d	13-May-13	17-May-13	96d													
A1140	Install Underdeck Falsework	10d	21-May-13	03-Jun-13	25d													
A1150	Perform Underdeck Repairs	20d	04-Jun-13	01-Jul-13	25d													
A1160	Remove Underdeck Falsework	5d	02-Jul-13	08-Jul-13	25d													
Span 3						45d	19-Mar-13	20-May-13	95d	20-May-13, Span 3								
A1170	Demo/Remove Overlay Top Deck	12d	19-Mar-13	03-Apr-13	84d													
A1210	Install Underdeck Falsework	10d	02-Apr-13	15-Apr-13	25d													
A1180	Setup & Repour Deck Incl Pier Top	5d	04-Apr-13	10-Apr-13	108d													
A1185	Form/Pour Sidewalk	5d	11-Apr-13	17-Apr-13	108d													
A1220	Perform Underdeck Repairs	20d	16-Apr-13	13-May-13	25d													
A1190	Pour Barrier	5d	18-Apr-13	24-Apr-13	108d													
A1200	Pour Ped Rail	5d	25-Apr-13	01-May-13	108d													
A1230	Remove Underdeck Falsework	5d	14-May-13	20-May-13	25d													
Span 4						47d	01-Mar-13	06-May-13	105d	06-May-13, Span 4								
A1240	Demo/Remove Overlay Top Deck	12d	01-Mar-13	18-Mar-13	0d													
A1280	Install Underdeck Falsework	10d	19-Mar-13	01-Apr-13	0d													
A1250	Setup & Repour Deck Incl Pier Top	5d	19-Mar-13	25-Mar-13	120d													
A1255	Form/Pour Sidewalk	5d	26-Mar-13	01-Apr-13	120d													
A1290	Perform Underdeck Repairs	20d	02-Apr-13	29-Apr-13	0d													
A1260	Pour Barrier	5d	02-Apr-13	08-Apr-13	120d													
A1270	Pour Ped Rail	5d	09-Apr-13	15-Apr-13	120d													
A1300	Remove Underdeck Falsework	5d	30-Apr-13	06-May-13	0d													
Span 5						70d	19-Mar-13	24-Jun-13	70d	24-Jun-13, Span 5								
A1310	Demo/Remove Overlay Top Deck	12d	19-Mar-13	03-Apr-13	84d													
A1320	Setup & Repour Deck Incl Pier Top	5d	04-Apr-13	10-Apr-13	108d													
A1325	Form/Pour Sidewalk	5d	11-Apr-13	17-Apr-13	108d													
A1330	Pour Barrier	5d	18-Apr-13	24-Apr-13	108d													

█ Actual Work
 █ Critical Remaining Work
 ▼ Summary
█ Remaining Work
 ◆ Milestone

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013										
						Mar	Apr	May	Jun	Jul	Aug	Sep				
A1340	Pour Ped Rail	5d	25-Apr-13	01-May-13	108d											
A1350	Install Underdeck Falsework	10d	07-May-13	20-May-13	0d											
A1360	Perform Underdeck Repairs	20d	21-May-13	17-Jun-13	0d											
A1370	Remove Underdeck Falsework	5d	18-Jun-13	24-Jun-13	0d											
Span 6		93d	04-Apr-13	12-Aug-13	35d											
A1380	Demo/Remove Overlay Top Deck	12d	04-Apr-13	19-Apr-13	84d											
A1390	Setup & Repour Deck Incl Pier Top	5d	22-Apr-13	26-Apr-13	96d											
A1395	Form/Pour Sidewalk	5d	29-Apr-13	03-May-13	96d											
A1400	Pour Barrier	5d	06-May-13	10-May-13	96d											
A1410	Pour Ped Rail	5d	13-May-13	17-May-13	96d											
A1420	Install Underdeck Falsework	10d	25-Jun-13	08-Jul-13	0d											
A1430	Perform Underdeck Repairs	20d	09-Jul-13	05-Aug-13	0d											
A1440	Remove Underdeck Falsework	5d	06-Aug-13	12-Aug-13	0d											
Span 7		116d	22-Apr-13	30-Sep-13	0d											
A1450	Demo/Remove Overlay Top Deck	12d	22-Apr-13	07-May-13	84d											
A1460	Setup & Repour Deck Incl Pier Top	5d	08-May-13	14-May-13	84d											
A1465	Form/Pour Sidewalk	5d	15-May-13	21-May-13	84d											
A1470	Pour Barrier	5d	22-May-13	28-May-13	84d											
A1480	Pour Ped Rail	5d	29-May-13	04-Jun-13	84d											
A1490	Install Underdeck Falsework	10d	13-Aug-13	26-Aug-13	0d											
A1500	Perform Underdeck Repairs	20d	27-Aug-13	23-Sep-13	0d											
A1510	Remove Underdeck Falsework	5d	24-Sep-13	30-Sep-13	0d											

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013		Qtr 2, 2013		Qtr 3, 2013			Qtr 4, 2013			Qtr 1, 2014			Qtr 2, 2014		Qtr 3, 2014						
						b	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug			
Latah Creek Bridge; Alt C						397d	15-Feb-13	25-Aug-14	0d																		
General/Milestones						330d	15-Feb-13	25-Aug-14	0d																		
A1000	NTP	0d	15-Feb-13		0d	NTP																					
A1010	Mobilize/Erosion Control Setup	10d	15-Feb-13	28-Feb-13	0d																						
A1020	Job Completion	0d		25-Aug-14	0d																						
Span 1						95d	12-Apr-13	22-Aug-13	25d	22-Aug-13, Span 1																	
A1030	Demo/Remove Overlay Top Deck	10d	12-Apr-13	25-Apr-13	95d																						
A1040	Setup & Repour Deck Incl Pier Top	5d	26-Apr-13	02-May-13	95d																						
A1050	Pour Barrier	5d	03-May-13	09-May-13	95d																						
A1060	Pour Ped Rail	5d	10-May-13	16-May-13	95d																						
A1070	Install Underdeck Falsework	10d	05-Jul-13	18-Jul-13	25d																						
A1080	Perform Underdeck Repairs	20d	19-Jul-13	15-Aug-13	25d																						
A1090	Remove Underdeck Falsework	5d	16-Aug-13	22-Aug-13	25d																						
Span 2						70d	29-Mar-13	04-Jul-13	60d	04-Jul-13, Span 2																	
A1100	Demo/Remove Overlay Top Deck	10d	29-Mar-13	11-Apr-13	95d																						
A1110	Setup & Repour Deck Incl Pier Top	5d	12-Apr-13	18-Apr-13	105d																						
A1120	Pour Barrier	5d	19-Apr-13	25-Apr-13	105d																						
A1130	Pour Ped Rail	5d	26-Apr-13	02-May-13	105d																						
A1140	Install Underdeck Falsework	10d	17-May-13	30-May-13	25d																						
A1150	Perform Underdeck Repairs	20d	31-May-13	27-Jun-13	25d																						
A1160	Remove Underdeck Falsework	5d	28-Jun-13	04-Jul-13	25d																						
Span 3						45d	15-Mar-13	16-May-13	265d	16-May-13, Span 3																	
A1170	Demo/Remove Overlay Top Deck	10d	15-Mar-13	28-Mar-13	95d																						
A1210	Install Underdeck Falsework	10d	29-Mar-13	11-Apr-13	25d																						
A1180	Setup & Repour Deck Incl Pier Top	5d	29-Mar-13	04-Apr-13	285d																						
A1190	Pour Barrier	5d	05-Apr-13	11-Apr-13	285d																						
A1220	Perform Underdeck Repairs	20d	12-Apr-13	09-May-13	25d																						
A1200	Pour Ped Rail	5d	12-Apr-13	18-Apr-13	285d																						
A1230	Remove Underdeck Falsework	5d	10-May-13	16-May-13	25d																						
Span 4						55d	15-Feb-13	02-May-13	342d	02-May-13, Span 4																	
A1740	Form/Pour Sidewalk	5d	15-Feb-13	21-Feb-13	392d																						
A1240	Demo/Remove Overlay Top Deck	10d	01-Mar-13	14-Mar-13	0d																						
A1280	Install Underdeck Falsework	10d	15-Mar-13	28-Mar-13	0d																						
A1250	Setup & Repour Deck Incl Pier Top	5d	15-Mar-13	21-Mar-13	125d																						
A1260	Pour Barrier	5d	22-Mar-13	28-Mar-13	125d																						
A1290	Perform Underdeck Repairs	20d	29-Mar-13	25-Apr-13	0d																						
A1270	Pour Ped Rail	5d	29-Mar-13	04-Apr-13	125d																						
A1300	Remove Underdeck Falsework	5d	26-Apr-13	02-May-13	0d																						
Span 5						70d	15-Mar-13	20-Jun-13	70d	20-Jun-13, Span 5																	
A1310	Demo/Remove Overlay Top Deck	10d	15-Mar-13	28-Mar-13	95d																						
A1320	Setup & Repour Deck Incl Pier Top	5d	29-Mar-13	04-Apr-13	115d																						
A1330	Pour Barrier	5d	05-Apr-13	11-Apr-13	115d																						
A1340	Pour Ped Rail	5d	12-Apr-13	18-Apr-13	115d																						
A1350	Install Underdeck Falsework	10d	03-May-13	16-May-13	0d																						
A1360	Perform Underdeck Repairs	20d	17-May-13	13-Jun-13	0d																						
A1370	Remove Underdeck Falsework	5d	14-Jun-13	20-Jun-13	0d																						

█ Actual Work
 █ Critical Remaining Work
 ▼ Summary
█ Remaining Work
 ◆ Milestone

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013		Qtr 2, 2013				Qtr 3, 2013			Qtr 4, 2013			Qtr 1, 2014			Qtr 2, 2014			Qtr 3, 2014					
						Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug						
Span 6						95d	29-Mar-13	08-Aug-13	35d	08-Aug-13, Span 6																			
A1380	Demo/Remove Overlay Top Deck	10d	29-Mar-13	11-Apr-13	95d	[Gantt bar]																							
A1390	Setup & Repour Deck Incl Pier Top	5d	12-Apr-13	18-Apr-13	105d	[Gantt bar]																							
A1400	Pour Barrier	5d	19-Apr-13	25-Apr-13	105d	[Gantt bar]																							
A1410	Pour Ped Rail	5d	26-Apr-13	02-May-13	105d	[Gantt bar]																							
A1420	Install Underdeck Falsework	10d	21-Jun-13	04-Jul-13	0d	[Gantt bar]																							
A1430	Perform Underdeck Repairs	20d	05-Jul-13	01-Aug-13	0d	[Gantt bar]																							
A1440	Remove Underdeck Falsework	5d	02-Aug-13	08-Aug-13	0d	[Gantt bar]																							
Span 7						120d	12-Apr-13	26-Sep-13	0d	26-Sep-13, Span 7																			
A1450	Demo/Remove Overlay Top Deck	10d	12-Apr-13	25-Apr-13	95d	[Gantt bar]																							
A1460	Setup & Repour Deck Incl Pier Top	5d	26-Apr-13	02-May-13	95d	[Gantt bar]																							
A1470	Pour Barrier	5d	03-May-13	09-May-13	95d	[Gantt bar]																							
A1480	Pour Ped Rail	5d	10-May-13	16-May-13	95d	[Gantt bar]																							
A1490	Install Underdeck Falsework	10d	09-Aug-13	22-Aug-13	0d	[Gantt bar]																							
A1500	Perform Underdeck Repairs	20d	23-Aug-13	19-Sep-13	0d	[Gantt bar]																							
A1510	Remove Underdeck Falsework	5d	20-Sep-13	26-Sep-13	0d	[Gantt bar]																							
Electrochemical Chloride Extraction						170d	27-Sep-13	25-Aug-14	0d	[Gantt bar]																			
A1520	Install Span 1 Access	10d	27-Sep-13	10-Oct-13	0d	[Gantt bar]																							
A1530	Install Span 2 Access	10d	11-Oct-13	24-Oct-13	0d	[Gantt bar]																							
A1590	Wrap Span 1	5d	11-Oct-13	17-Oct-13	30d	[Gantt bar]																							
A1540	Install Span 3 Access	10d	25-Oct-13	07-Nov-13	0d	[Gantt bar]																							
A1600	Wrap Span 2	5d	25-Oct-13	31-Oct-13	25d	[Gantt bar]																							
A1550	Install Span 4 Access	10d	08-Nov-13	21-Nov-13	0d	[Gantt bar]																							
A1610	Wrap Span 3	5d	08-Nov-13	14-Nov-13	20d	[Gantt bar]																							
A1560	Install Span 5 Access	10d	22-Nov-13	10-Mar-14	0d	[Gantt bar]																							
A1620	Wrap Span 4	5d	22-Nov-13	03-Mar-14	15d	[Gantt bar]																							
A1570	Install Span 6 Access	10d	11-Mar-14	24-Mar-14	0d	[Gantt bar]																							
A1630	Wrap Span 5	5d	11-Mar-14	17-Mar-14	10d	[Gantt bar]																							
A1580	Install Span 7 Access	10d	25-Mar-14	07-Apr-14	0d	[Gantt bar]																							
A1640	Wrap Span 6	5d	25-Mar-14	31-Mar-14	5d	[Gantt bar]																							
A1650	Wrap Span 7	5d	08-Apr-14	14-Apr-14	0d	[Gantt bar]																							
A1660	3-month Waiting Period	60d	15-Apr-14	07-Jul-14	0d	[Gantt bar]																							
A1670	Remove Span 1 Access	5d	08-Jul-14	14-Jul-14	0d	[Gantt bar]																							
A1680	Remove Span 2 Access	5d	15-Jul-14	21-Jul-14	0d	[Gantt bar]																							
A1690	Remove Span 3 Access	5d	22-Jul-14	28-Jul-14	0d	[Gantt bar]																							
A1700	Remove Span 4 Access	5d	29-Jul-14	04-Aug-14	0d	[Gantt bar]																							
A1710	Remove Span 5 Access	5d	05-Aug-14	11-Aug-14	0d	[Gantt bar]																							
A1720	Remove Span 6 Access	5d	12-Aug-14	18-Aug-14	0d	[Gantt bar]																							
A1730	Remove Span 7 Access	5d	19-Aug-14	25-Aug-14	0d	[Gantt bar]																							

█ Actual Work █ Critical Remaining Work ▼ Summary
█ Remaining Work ◆ Milestone

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013												Qtr 1, 2014			Qtr 2, 2014			Qtr 3, 2014			Qtr 4, 2014			Qtr 1, 2015			Qtr 2, 2015			Qtr 3, 2015		
						2013			Qtr 2, 2013			Qtr 3, 2013			Qtr 4, 2013			Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
						b	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec																						
Latah Creek Bridge; Alt D						535d	15-Feb-13	09-Sep-15	0d																													
General/Milestones						535d	15-Feb-13	09-Sep-15	0d																													
A1000	NTP	0d	15-Feb-13		0d	NTP																																
A1010	Mobilize/Erosion Control Setup	15d	15-Feb-13	07-Mar-13	0d																																	
A1020	Job Completion	0d		09-Sep-15	0d																																	
Span 1						130d	01-Jul-14	01-Apr-15	115d	01-Apr-15, Span 1																												
A1030	Install Underdeck Falsework	15d	01-Jul-14	21-Jul-14	115d																																	
A1040	Demo Deck & Spandrel Columns	10d	22-Jul-14	04-Aug-14	115d																																	
A1050	Pour Back Spandrel Columns	20d	05-Aug-14	01-Sep-14	115d																																	
A1060	Install Deck Falsework	10d	02-Sep-14	15-Sep-14	115d																																	
A1070	Form/Pour Deck Beams	15d	16-Sep-14	06-Oct-14	115d																																	
A1080	Form/Pour Deck	20d	07-Oct-14	03-Nov-14	115d																																	
A1090	Pour Barrier	5d	04-Nov-14	10-Nov-14	145d																																	
A1100	Pour Ped Rail	5d	11-Nov-14	17-Nov-14	145d																																	
A1110	Remove Deck Falsework	10d	05-Mar-15	18-Mar-15	115d																																	
A1120	Remove Underdeck Falsework	10d	19-Mar-15	01-Apr-15	115d																																	
Span 2						130d	27-Sep-13	30-Jun-14	235d	30-Jun-14, Span 2																												
A1130	Install Underdeck Falsework	15d	27-Sep-13	17-Oct-13	115d																																	
A1140	Demo Deck & Spandrel Columns	10d	18-Oct-13	31-Oct-13	115d																																	
A1150	Pour Back Spandrel Columns	20d	01-Nov-13	03-Mar-14	115d																																	
A1160	Install Deck Falsework	10d	04-Mar-14	17-Mar-14	115d																																	
A1170	Form/Pour Deck Beams	15d	18-Mar-14	07-Apr-14	115d																																	
A1180	Form/Pour Deck	20d	08-Apr-14	05-May-14	115d																																	
A1190	Pour Barrier	5d	06-May-14	12-May-14	265d																																	
A1200	Pour Ped Rail	5d	13-May-14	19-May-14	265d																																	
A1210	Remove Deck Falsework	10d	03-Jun-14	16-Jun-14	115d																																	
A1220	Remove Underdeck Falsework	10d	17-Jun-14	30-Jun-14	115d																																	
Span 3						130d	29-Mar-13	26-Sep-13	375d	26-Sep-13, Span 3																												
A1230	Install Underdeck Falsework	15d	29-Mar-13	18-Apr-13	115d																																	
A1240	Demo Deck & Spandrel Columns	10d	19-Apr-13	02-May-13	115d																																	
A1250	Pour Back Spandrel Columns	20d	03-May-13	30-May-13	115d																																	
A1260	Install Deck Falsework	10d	31-May-13	13-Jun-13	115d																																	
A1270	Form/Pour Deck Beams	15d	14-Jun-13	04-Jul-13	115d																																	
A1280	Form/Pour Deck	20d	05-Jul-13	01-Aug-13	115d																																	
A1290	Pour Barrier	5d	02-Aug-13	08-Aug-13	405d																																	
A1300	Pour Ped Rail	5d	09-Aug-13	15-Aug-13	405d																																	
A1310	Remove Deck Falsework	10d	30-Aug-13	12-Sep-13	115d																																	
A1320	Remove Underdeck Falsework	10d	13-Sep-13	26-Sep-13	115d																																	
Span 4						130d	08-Mar-13	05-Sep-13	360d	05-Sep-13, Span 4																												
A1330	Install Underdeck Falsework	15d	08-Mar-13	28-Mar-13	0d																																	
A1340	Demo Deck & Spandrel Columns	10d	29-Mar-13	11-Apr-13	0d																																	
A1350	Pour Back Spandrel Columns	20d	12-Apr-13	09-May-13	0d																																	
A1360	Install Deck Falsework	10d	10-May-13	23-May-13	0d																																	
A1370	Form/Pour Deck Beams	15d	24-May-13	13-Jun-13	0d																																	
A1380	Form/Pour Deck	20d	14-Jun-13	11-Jul-13	0d																																	
A1390	Pour Barrier	5d	12-Jul-13	18-Jul-13	390d																																	

█ Actual Work
 █ Critical Remaining Work
 ▼ Summary
█ Remaining Work
 ◆ Milestone

