



Construction Season Update

Where we sit in October with 2016 Construction

This past 2016 construction season was a big one. There were 43 Capital Projects scheduled totaling \$74 million dollars in new construction and \$84 million in projects overall.

Project Name	Project Type	Timeline	Status
25th Avenue	Street Levy	Completed	Delayed project start. Completed on time and on budget.
High Drive CSO	CSO	Completed	Completed on time and on budget.
Hartson CSO	CSO	Completed	Completed on time and on budget.
Main and Division Intersection Improvements	Street Levy	Completed	Completed on time.
Rowan Phase II	Street Levy	Completed	Completed on time and on budget.
Indiana Phase II	Street Levy	Will complete by October 31	On time.
Ben Burr Trail	Trail	Will complete by mid to end of October weather depending	TBD
Wall Street	Street Levy	Will complete mid-October	On Budget
Main Street Restriping	DSP/Neighborhood	Will complete mid to end October weather depending	On time and on budget.
1st Avenue	Street Levy	Will complete end of October weather depending	On Budget
Lincoln Monroe 2nd to 8th Avenue	Street Levy	Will complete October 22	TBD
Pettet Drive and TJ Meenach CSO	CSO	Estimated completion date May 2017	On time and on budget.
I04 Bosche Lot by Anthony's	CSO	Estimated completion date May 2017	On time and on budget.
Pettet Drive and TJ Meenach	Street Levy	Estimated completion date spring 2017	On time and on budget.
Lincoln Monroe 2nd to Main Avenue	Street Levy	Will have pavement and be open for winter.	On time.
		Top lift will be placed spring 2017	
37th Avenue	Street Levy	Completed installation of all new underground infrastructure	TBD
		Roadway and curb construction from Freya east towards Cuba	
		The base lift of asphalt is scheduled to be placed beginning the week of October 13	
		Estimated completion date 2017	

Additionally, all general street maintenance work, which includes grind and overlay, crack seal, and street preservation has been completed. Pothole repair is ongoing as weather permits.