



# Construction Update

## Project: 2020083 Residential G&O

**9.10.20**

### **Two week look-ahead**

We had a slow start to the project however we are starting to remove the existing wheelchair ramps and lowering the manholes and water valves. We will be installing the new cross walk hardware and loops this week so there will be traffic delays and shifts. We will also be starting to install the new wheel chair ramps on the East side of the road the week of the 7th. We will then move to the West side. We will be removing the ramps on the West side the end of the week of the 7th with replacement the week of the 14th. The milling of the existing surface will take place the week of the 21st.

### **Traffic Control**

There will be 1 lane of traffic each direction during the next couple of weeks however there will be lots of big equipment on the roadway so please be careful. There will be delays so please adjust your travel time accordingly and find different routes if possible.

If you have any questions please call me at 536-3129 and we will get you an answer as soon as possible.

Thank you for your patience,

Tony Via

Inland Asphalt