



Construction Update

Project: 2020083 Residential G&O

9.30.20

Schedule

We have completed the Wheelchair ramps on Indian Trail Rd and started the milling of the existing surface. The milling process will take approximately 5 days finishing the week of 10/5. We will then be adjusting the Manholes and Water valves to their finish elevation prior to the paving of the new surface. These will be 2" above the existing roadway so be careful. The final paving should take place the week of the 12th.

On Nevada we are working on the Wheelchair ramps on the West side from Francis to Sharpsburg and the East side from Magnesium to Holland. We will be switching to the opposite sides next week. Once we are complete with the ramps we will be starting the milling of the existing surface.

Traffic

There will be 1 lane of traffic each direction during the next couple of weeks however there will be lots of big equipment on the roadway so please be careful. There will be delays so please adjust your travel time accordingly and find different routes if possible. We will have to close the Intersection of Indian Trail and Francis for 1 night to complete the work in that intersection. There will be a detour in place for that 1 evening and message boards will be in place 3 days prior to give you notice of the exact day.

If you have any questions please call Inland Asphalt's Tony Via at 536-3129.