



Construction Update

Project: 2020 Residential G&O

8.25.20

Two week look-ahead

- We are placing the final lift of Asphalt on Longfellow Wednesday 8/26 and Thursday 8/27. The 1st layer of asphalt will go on Queen Friday 8/28.
- We will be cleaning the streets the day prior to placing the 1st layer of Asphalt of all dirt and debris from cleaning the cracks.
- We will then be adjusting all the Manholes and Water Valves to the final elevations prior to the final layer of Asphalt which will be placed on Thursday 9/3 and Friday 9/4.
- We will be starting the milling on Scott and Garfield on 8/26 and 8/27. Crack sealing will be done on 8/28 and 8/29 with the 1st layer of asphalt being placed on Monday 8/31.
- The Utilities will be adjusted on 9/1 and 9/2 with the final layer of Asphalt being placed on Tuesday 9/8.

Traffic Impacts

Traffic will not be allowed to travel on Longfellow during the days of Wednesday 8/26 and Thursday 8/27 for the final layer of Asphalt. This should be the end of any traffic restrictions on Longfellow. Traffic will not be allowed to travel on Queen on 8/28 for the placement of the 1st layer of Asphalt and will be very congested while the Utilities are being raised with the road being closed again on Thursday 9/3 and Friday 9/4 for the final Paving. We will need all cars off of Scott and Garfield on Wednesday 8/26 and Thursday 8/27 for the milling. There will be NO PARKING SIGNS in place for the critical times so please watch for them.