



# Construction Update

## Project: 2020 Residential G&O

**9.4.20**

### Two week look-ahead

- Longfellow is complete. We are placing the final lift of Asphalt on Queen Thursday 9/3. The Final layer of asphalt will go on Scott and Garfield Tuesday 9/8. We are still waiting for cooler weather to repair all the sod areas disturbed for the new Wheel Chair ramps. We will be coming around after the final lifts of asphalt are complete with a smaller asphalt to blend into any driveways that have large lips.

### Traffic Control

Traffic will not be allowed to travel on Queen on 9/3 for the final layer of Asphalt. This should be the end of any traffic restrictions on Queen. Traffic will not be allowed to travel on Scott and Garfield on 9/8 for the placement of the final layer of Asphalt. That should be the last of the traffic restrictions. There will be NO PARKING SIGNS in place for the critical times so please watch for them.

Your patience and cooperation in keeping vehicles off the street when needed has been greatly appreciated, and made the project move along in a timely manner.