

Good afternoon residents of the Centennial Trail Project,

This week- This was a successful first week! We have completed the sidewalk removal from Boone Ave down to Mission Ave along Summit Blvd. The crews have been working on installing our first wall for the project. By the end of today we should be pretty close to having all of the gabion baskets installed. Bartlett is progressing on the tree removal and protection along with Avista working on the relocation of utility poles.

Next week- We will begin the construction of wall 2 along with the first phase of constructing the trail starting down by Boone Ave. Avista will be back next week relocating utility poles along with Bartlett continuing with tree work.

I have attached the two week schedule. This will give you an idea of what we are planning for the weeks ahead. Please keep in mind that things may change. We will try and keep you updated as much as possible with any changes to the schedule. Thank you for being patient with us through this process. If there is anything I can help you with please don't hesitate to reach out.

Have a great weekend!

Joshua Wendt

Project Engineer

Cell : (509) 919-1118

Office: (509) 725-4200

Fax: (509) 725-4202



1141 - Two-Week Look-A-Head

Project: 1141 Centennial Trail- Summit Blvd. Gap																											
Look Ahead Schedule Line	Master Schedule ID	Budget Flag	Task Description	Crew	Week of							Week of							MAKE READY NEEDS								
					5/24/21							5/31/21							Manpower	Materials	Tools	Equipment	Information	Access	Coordination	Safety	Locates
					M	T	W	T	F	S	S	M	T	W	T	F	S	S									
			Traffic control	STC	x	x	x	x	x			m	x	x	x												
			Erosion control	HCI	x	x						e															
			Tree removal	Bartlett	x	x	x	x	x			m	x	x	x												
			Tree protection	Bartlett	x	x	x	x	x			o	x	x	x												
			Clear and Grub	HCI	x							r															
			Wall 1 (Gabion Basket)	HCI	x							i															
			Trail excavation beginning at Boone	HCI	x	x						a															
			Trail subgrade to wall #1	HCI		x	x	x	x			l															
			Wall excavation Wall #2	HCI		x	x	x	x			d															
			Clear & Grub from Wall #1 to Wall #2	HCI				x	x			y															
			Trail subgrade from wall #1 to Wall #2	HCI									x	x													
			Pace & Grade CSTC from Wall #1 to Wall #2	HCI								o		x	x												
			Wall excavation Wall #3	HCI								f															
			Clear and Grub Wall #2 to Wall #3	HCI									x														
			Trail subgrade Wall #2 to Wall #3	HCI																							
			Place & Grade CSTC Wall #2 to Wall #3	HCI																							
			Load and haul	AMC trucking	x	x	x	x	x				x	x	x	x											
			Contingency Items																								
Using Corresponding Line Numbers from Above: List any Make Ready Needs, Issues or Notes Below																											
1																											
2																											
3																											
4																											
5																											
6																											
7																											
8																											
9																											
10																											
11																											
12																											
13																											
14																											
15																											
16																											
17																											
18																											
19																											
20																											