

Residents,

**This week-** We have completed all of the walls for this project. This has allowed us to continue with trail subgrade along Summit Blvd for our first round of trail paving. We have been working on installing the waterline on the Mission closure and installing storm structures.

**Next week-Halme will not be working Monday 7-5-21-** We plan to finish the waterline and storm structures on Mission. The next step then would be to test and chlorinate the pipe, and prep for the water tie in. The first phase of trail paving is scheduled for Tuesday (7-6-21). Please note that this paving date could change. We will start down at Boone and work our way down Summit until we reach our first driveway approach. We also plan to start some curb installation next week, along with some sidewalk prep. Please remember that the schedule can change.

We have been getting a lot of complaints about our rock screen being noisy. Although loud, this tool is an important part of our waterline installation. This takes all of the big rocks out of our backfill material that can slowly cause damage to the newly installed waterline. We will try and move the screen around as quickly as we can so we can be as little of an inconvenience as possible.

Please see attached two week schedule for more information. I hope everyone has a great holiday weekend!

Thanks,

**Joshua Wendt**

*Project Engineer*

Cell : (509) 919-1118

Office: (509) 725-4200

Fax: (509) 725-4202



## 1141 - Two-Week Look-A-Head

[illegible]