

**July 16, 2021**

Residents,

**This Week-** The water lines have been tested, chlorinated and connected on our Mission Ave closure. We completed the sewer inspections for the residents with sewer lines that ran into the construction zone on Mission. Please note, after further review, we noticed residents on the south side of Mission did not require sewer inspections since the sewer lines drain from the back of the residence to the alley way and are not in the construction zone. Curb installation has started, with the curb machine laying curb along Summit Blvd from Boone Ave to Mission. Today we are working on grading Mission Ave, and hopefully getting some rock spread along the grade.

**Next Week-** We will begin installing more curb on Mission Ave along with getting things prepped for paving. This will involve some sidewalk and driveway preparation work to happen on Mission. We also will be doing removals and storm work along West Point rd. We will be passing out notices to residents regarding restricted access. If you have any special requests regarding access to your home, please reach out to me and we can do what we can to help.

**\*\*For home surveying\*\*-** We will have someone out next week for more home surveying. If you have not had your residence photographed and would like to have them surveyed, please contact me and let me know. If anyone else you know would like this service and they are not signed up for the weekly updates, please tell them to contact me.

Please see attached 2 week schedule for more information. I hope everyone has a great weekend!

Thanks,

**Joshua Wendt**

*Project Engineer*

Cell : (509) 919-1118

Office: (509) 725-4200

Fax: (509) 725-4202



---

You're receiving this message because you're a member of the Centennial Trail Residents group from Halme Construction Inc.. To take part in this conversation, reply all to this message.

[View group files](#) | [Leave group](#) | [Learn more about Microsoft 365 Groups](#)

1141 - Two-Week Look-A-Head

Project: 1141 Centennial Trail- Summit Blvd. Gap																										
Look Ahead Schedule Line	Master Schedule ID	Budget Flag	Task Description	Crew	Week of 7/19/21						Week of 7/26/21						MAKE READY NEEDS									
					M	T	W	T	F	S	S	M	T	W	T	F	S	S	Manpower	Materials	Tools	Equipment	Information	Access	Coordination	Safety
			Traffic Control & Flagging Activities	STC	X	X	X	X	X				X	X	X	X	X									
			Curb Walls, Curbs & Sidewalks	HCI			X	X	X			X	X	X	X	X										
			Pavement Repair Excavation & Curb Prep	HCI																						
			Curb prep Mission	HCI	X																					
			Curb install Mission	Five Star	X	X																				
			Roadway patch place and grade	HCI				X	X																	
			Mission subgrade prep Mission	HCI			X	X																		
			Place and grade Mission	HCI				X	X																	
			Pave Mission	Shamrock									X													
			Adjustments Mission	HCI							X	X														
			Curb and sidewalk removals West Point	HCI	X	X	X																			
			Trail subgrade prep West Point	HCI				X	X		X															
			Trail place and grade West Point	HCI							X	X	X													
			Pour curb West Point										X	X												
			Storm work West Point	HCI	X	X	X	X	X		X	X														
			Load and haul	HCI/Action	X	X	X	X	X		X	X	X	X	X											
			Landscape and Irrigation	Hidden Rivers	X	X	X	X	X		X	X	X	X	X											