Residents,

<u>This Week-</u> We began working down West Point doing curb and asphalt removals in preparation of the trail. We installed a few structures including drywells and catch basins. We were also able to do subgrade along the mission Ave closure in preparation for curb and asphalt. Crews began prepping the radiuses for the ADA ramps with subgrade and removal of sidewalk. The curb crews have been working hard pouring curb along Summit up to the maxwell intersection.

<u>Next Week-</u> Our tentative schedule involves performing some driveway and sidewalk prep along the Mission closure. Once the subgrade is all finished, we will begin pouring concrete for the sidewalks and driveways. Crews will be working on trail subgrade along West Point Rd and getting everything dialed in to the proper elevation in preparation for asphalt. After we finish curb prep and subgrade, we will be moving along West Point with a curb machine pouring new curb. Our tentative schedule for paving Mission is Tuesday 7-27. Please keep in mind that this date could change. Please see attached 2 week schedule for more information.

Anyone who has damage to their irrigation lines, please contact me. We will have our landscaping subcontractor fixing any damaged lines or relocating lines that may be in the construction zone.

We would like to thank everyone who has been patient with us throughout this project. We know construction work can be an inconvenience at times, but we try to work as quickly and diligently as possible to minimize this.

Have great weekend!

Thanks,

Joshua Wendt

Project Engineer Cell : (509) 919-1118 Office: (509) 725-4200 Fax: (509) 725-4202



You're receiving this message because you're a member of the Centennial Trail Residents group from Halme Construction Inc.. To take part in this conversation, reply all to this message.



						Week of 7/26/21				Week of 8/2/21													
			Task Description	Crew											MAKE READY NEEDS								
Look Ahead Schedule Line	Master Schedule ID				м	w	т	E {	s s	м	ти	vТ	F	S	S Manpowe	Materials	Tools	Fauipment	Information	Access	Coordination	Safety	Locate
20			Traffic Control & Flagging Activities	STC	X X		X	x		X	XX		X					Lquipinon				Curcty	
			Curb Walls, Curbs & Sidewalks	HCI	X X	X																	
			Sitting areas	HCI			X	X															_
			Place and grade Mission	HCI	X			_	_														
			Pave Mission	Shamrock	X			_					\square										
			Adjustments Mission	HCI	×					$ \rightarrow $				_									_
			Sidewalk/driveway prep Mission	HCI		X	X							_									
			Sidewalk/driveway pour S. Mission	Five Star		_	X	<u>×</u>	_	Х					_								
			Trail subgrade prep West Point	HCI	X X				_			_			_								
			Trail place and gradeWest Point	HCI		(X	+	-	_			_		_									
			Landscape prep West Point	HCI		_		_	_	X	x x	(<u> </u>											
			Pour curb West Point	Five Star		_	X	×	_			_			_								
	_		Backfill curb/landscape prep West Point	HCI					_	Х		_		_									-
	_		Roadway patch prep West Point	HCI			+		_		X X	(<u> </u>		_	-					-			-
	-		Pave Mission	Shamrock	X	_		-	_			- <u>-</u>	$\left \right $		-	-							
			Pave roadway patches	Shamrock	_	_	+		_			X			-								
			Bike rack and railing	PSG		-	+ +	$-\mathbf{F}$	-	- 1		_	X	_									
								+					$\left \right $										
			Load and haul	HCI/Action	X X	· v		+	+		-	-		_	-	-							
	-		Landscape and Irrigation	Hidden Rivers		÷		╋	-			x		-									+
				Tilddeff Kivers		+^	<u> ^</u>	<u></u>	+	\cap		<u>+</u>	<u> </u>			-							-
						+	+	-17	+			+	+										-
						+	+	+					+			+							+
						+		+					+						1				+
						+	+						+								1		1
						+	+												1		1		+
						+										1			1				1
		1																	1				1