

## **Construction Update**

## **Project: Hamilton Corridor Safety Improvements**

## 9.5.2020

## Work begins on Sharp and Illinois

Traffic will remain in the Eastern two lanes while work continues on the West side of Sharp and Illinois. Illinois Avenue is set to begin on Tuesday, September 8th. We will close Illinois Avenue to through traffic and on street parking for construction while maintaining one clear lane in each direction on Hamilton. We will install and maintain an alternate pedestrian crossing at Hamilton. Sharp Avenue is set to begin Tuesday September  $8_{th}$ , 2020. We will always maintain one clear lane in each direction on Sharp Avenue. We may require no parking within the immediate vicinity of work.

We understand that this may be a short-term inconvenience and we hope to work together with you in a professional and amicable manner for the long-term improvement of the surrounding areas.

Construction Two-Week look ahead:

- 1. Set up traffic control-9/8/20 1 working day
- 2. Demolition will begin-9/8/20 2 working days
- 3. Under Ground Utilities-9/10/20 4 working days