



# Construction Update

## Project: Hamilton Corridor Safety Improvements

**10.27.2020**

Sharp to Illinois West-

1. **Top Layer of Asphalt**-Crews will be laying the top layer on asphalt-10/5/20-1 working day
2. **Sign and Stripe new Pavement**-Paint crew will be signing and stripping new Asphalt-10/6/20-2 working days
3. **Form and Pouring new Concrete Ramps**-Concrete crews will be pouring new ramps-10/6/20-2 working days.

Sharp to Illinois East-

1. Flop to East Side Traffic Control-10/14/20
2. Begin demolition at Sharp and Illinois intersections on the East side-10/14/20

We understand that this may be a short-term inconvenience and we hope to work together with you in a professional and amicable manner for the long-term improvement of the surrounding areas. Please know that each day during this project, we will be mindful of the impact we are having on the surrounding businesses and neighborhoods, while staying focused on the benefits of the completed