



Construction Update

Project: 2017156 NSC Cleveland

9.10.2020

- The project is two weeks behind schedule.
- Avista will relocate utilities on Cleveland the week of September 14th.
- Avista will relocate utilities on Ralph the week of September 21st.
- Casing installs will begin under BNSF and NSC the week of September 14th.
- Subgrade and rock will be graded on Ralph the week of September 14th.
- Sewer install from Upriver to Montgomery begins the week of September 14th.
- Subgrade and rock, curb, sidewalk, and asphalt laying will begin on Ralph the week of September 21st.