



**3 Week Schedule**

Date: 6/1/2020

Name: NSC Rowan Ave

		This Week					Next Week					2 Weeks Out					3 Weeks Out												
		1-Jun	2-Jun	3-Jun	4-Jun	5-Jun	8-Jun	9-Jun	10-Jun	11-Jun	12-Jun	15-Jun	16-Jun	17-Jun	18-Jun	19-Jun	22-Jun	23-Jun	24-Jun	25-Jun	26-Jun								
DWE/Sub	Work Description	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	Status / % Complete	Notes / Resources
STC	Traffic Control/Haven Closure	X																											
Proline	Sawcutting Haven Intersection	X																											
Avista	Relocating 2" Gas Line	X																											
DWE	Demo STA 4+00 to 8+00	X	X																										
DWE	Potholes throughout job	X	X	X	X																								
Budinger	Contaminated Material Testing	X																											
DWE	Install sewer and MH#1 & MH#2	X	X	X	X	X																							
DWE	Installed Storm and Structures in Haven					X		X	X																				
DWE	Curb and walk grades							X																					
DWE	Install water line through Haven and pretest					X		X	X																				
Winkler	Install Curb and walk								X																				
DWE	Grade Haven and prep for HMA, Restore								X	X																			
Inland Asphalt	HMA in Haven										X																		
RPI	Striping in Haven											X																	
DWE	15" Sewer and MH#3										X	X																	
DWE	Dig receiving pits in BNSF (Contaminated Material)												X	X	X														
Budinger	Formation Grouting																X	X	X	X	X								
DWE	10" Storm and Structures to STA 7+75																X	X	X										
DWE	12" Water main																	X	X	X									
DWE/COS	Water test and tie ins														X		X	X	X	X									
DWE	Subgrade between Haven and Market																			X	X								
Winkler	Curb and walk between Haven & Market																X												