



Construction Update

Project: NSC Rowan Water & Sewer

8.5.2020

- The project is on schedule.
- Crews are working on Rowan on the east side of the railroad tracks.
- Two-week look ahead:
 - Formation grouting
 - Installation of water line from Sycamore to Freya
 - Test water line and flush and chlorinate
 - Reconnect services to new water line
 - Survey and install force main Myrtle to Freya
- Freya detour set for the week of August 31st.