



Construction Update

Project: 2020 Residential G&O

7.23.20

Two-week Look Ahead

- Work will complete the new wheelchair ramps on the north side of Longfellow this week and be complete with the south-side ramps on Queen by the end of next week.
- Work on the removal of the ramps on the Southside of Longfellow will start this week and the northside of Queen by the end of next week.
- All the new wheelchair ramps and drainage work should be completed by the end of the first week of August. If you have any sprinklers that have been impacted they will be repaired and the restoration of your lawns will be started after the ramps are complete. Sod will not be replaced until the temperatures are more conducive to the establishment of the sod.
- The week after the ramps are completed we will need to close sections of each street and do some full depth repairs. The milling of the existing surface will follow. Please be aware of any no parking signs that are placed in these areas.

Traffic Impacts

Traffic will be allowed to travel on Longfellow and Queen however there may be times when we will need to close a portion of the roadway to make the full depth repairs. Please be aware of heavy equipment traveling on the roadways. Please avoid use of these roads whenever possible.