

2024 Publicly Bid Projects - Advertising & Construction Schedule

This schedule includes projects advertising or being constructed in part or in whole in 2024

For detailed project information, go to <https://my.spokanecity.org/projects/construction>

2/2/2024

Proj. No.	Project Name (Location)	Design Engineer	Ad Date	Constr Start	Constr End	Constr Estimate
BRIDGE						
2017105	Post. St. Ped & Utility Bridge (over Spokane River)	Consultant(1)	Act: 2/4/20	Jun-20	Jun-24	\$18,519,557
2021088	Washington-Stevens Bridge Deck & Joint Repair	Consultant(1)	Act: 1/16/24	Jun-24	Oct-24	\$4,000,000
2022093	Chestnut St. Bridge Scour Mitigation(5)	Consultant(1)	Est: 10/1/24	2025	2025	\$1,500,000
SANITARY SEWER						
2020070	NSC Interceptor Crossings (I-90 at Altamont & Rebecca)	B. Ward	Est: 5/15/24	Sep-24	Aug-25	\$8,000,000
SIDEWALK & TRAIL						
2021071	Division St. Ped Hybrid Beacons (at Everett, Longfellow & Weile)	R. Proszek	Act: 5/30/23	Apr-24	Jul-24	\$1,185,725
2018097	S. Gorge Trail Connection	Consultant(1)	Act: 6/7/23	Sep-23	May-24	\$2,529,036
2020046	Cycle 10 Traffic Calming (various locations citywide)	R. Proszek	Est: 2/14/24	May-24	Oct-24	\$3,600,000
2021046	Cycle 11 Traffic Calming (various locations citywide)	R. Proszek	Est: 5/1/24	Jul-24	Nov-24	\$2,000,000
2023120	Scott Elementary Area Sidewalk (Hartson & Rebecca)(5)	B. Ward	Est: 7/15/24	2025	2025	\$1,750,000
2023110	Stevens Elementary Area Sidewalk (Mission & Magnolia)(5)	K. Warren	Est: 8/1/24	2025	2025	\$1,250,000
2022090	Arterial Ped Hybrid Beacons (Whitstalks/Randolph, Nevada/Cozza, Market/Columbia)	B. Ward	Est: 9/1/24	2025	2025	\$2,000,000
2023106	Fish Lake Tr-Cent. Tr Connection Ph 1 (Govt' Way - Sunset to 5th)(5)	Consultant(1)	Est: 10/1/24	2025	2025	\$4,500,000
2023112	Lincoln St - Summit to Sinto Bike, Ped & Safety Upgrades(5)	Consultant(1)	Est: 8/1/24	2025	2025	\$3,500,000
2023111	Maxwell Ave. Pettet to Maple Bike, Ped & Safety Upgrades(5)	Consultant(1)	Est: 8/1/24	2025	2025	\$1,500,000
2023042	2024 Street Maintenance Curb Ramps (various locations citywide)	Z. Ward	Est: 4/1/24	Jun-24	Aug-24	\$700,000
STORMWATER						
2010132	TJ Meenach Sewer Siphon Vaults	J. Adams	Act: 3/15/23	Aug-23	Aug-24	\$4,342,746

2024 Publicly Bid Projects - Advertising & Construction Schedule

This schedule includes projects advertising or being constructed in part or in whole in 2024

For detailed project information, go to <https://my.spokanecity.org/projects/construction>

2/2/2024

Proj. No.	Project Name (Location)	Design Engineer	Ad Date	Constr Start	Constr End	Constr Estimate
2019148	Cochran Control Facility (TJ Meenach & NW Blvd)	Consultant(2)	Act: 2/15/23	May-23	Jul-24	\$7,307,265
STREET						
2021098	Thor-Freya 2nd/3rd Intersections	R. Proszek	Act: 9/20/23	Apr-24	Aug-24	\$4,394,694
2021094	Haven Grind & Overlay & Sidewalk (Rockwell to Columbia)	J. Adams	Act: 11/1/23	Apr-24	Jul-24	\$1,695,000
2021095	Maple Ash Chipseal	R. Proszek	Act: 8/29/23	Oct-23	Aug-24	\$1,765,000
2022065	29th/Wash/Monroe/Lincoln Grind & Overlay	Consultant(2)	Act: 11/15/23	Apr-24	Oct-24	\$4,970,970
2022064	Market/Monroe/29th Grind & Overlay	Consultant(2)	Act: 12/19/23	Apr-24	Oct-24	\$4,800,000
2022089	2023-2024 Arterial Grind & Overlay (various locations citywide)	J. Adams	Est: 10/2/24	Apr-25	Jul-25	\$2,000,000
2023043	2023 Residential Chipseal (various locations citywide)	A. Andersen	Act: 8/2/23	Jul-24	Sep-24	\$1,462,000
2019187	Washington-Stevens Grind & Overlay (3rd to Spokane Falls)	R. Proszek	Est: 5/15/24	Aug-24	Nov-24	\$2,500,000
2023105	Hwy 195/Meadowlane Intersection Upgrades(5)	B. Ward	Est: 8/1/24	2025	2025	\$2,000,000
2022096	Maple-Walnut Grind & Overlay (4th to Maple St Br)	R. Proszek	Est: 6/15/24	Sep-24	Jul-25	\$1,500,000
2017081	Freya Reconstruction - Garland to Wellesley(5)	Consultant(2)	Est: 9/1/24	2025	2025	\$3,000,000
2024049	2024 Paving Unpaved Streets (3 locations citywide)	J. Graff	Est: 4/1/24	Jun-24	Jul-24	\$600,000
2024043	2024 Local Access St. Chip Seal (various locations citywide)(3)	J. Graff	Est: 4/1/24	Jul-24	Aug-24	\$1,000,000
2024044	2024 Local Access St. Grind & Overlay (various locations citywide)(3)	J. Graff	Est: 4/1/24	Jun-24	Aug-24	\$1,250,000
WATER						
2019171	Havana Well Pump Station (Havana & 6th) - Rebid	D. Buller	Act: 11/10/21	Jun-22	Jul-24	\$5,711,636
2017108	High System Reservoir (39th & Crestline)	R. Proszek	Act: 3/29/23	Jun-23	2025	\$9,842,000
2018050	SIA System Reservoir (Spokane Airport)	R. Proszek	Act: 11/17/21	Apr-22	Nov-24	\$13,270,000
2022071	Thorpe Reservoir (Thorpe & Trainor Rd)	K. Warren	Act: 9/15/23	Mar-24	2025	\$5,044,985
2018104	Hoffman Well Station Rehabilitation (Hoffman & Crestline)	D. St. Pierre	Act: 5/24/21	Dec-21	Jul-24	\$2,407,635

2024 Publicly Bid Projects - Advertising & Construction Schedule

This schedule includes projects advertising or being constructed in part or in whole in 2024

For detailed project information, go to <https://my.spokanecity.org/projects/construction>

2/2/2024

Proj. No.	Project Name (Location)	Design Engineer	Ad Date	Constr Start	Constr End	Constr Estimate
2018106	Marshall Rd. T-Main Ph. 1	K. Warren	Act: 2/22/23	Apr-24	Jul-24	\$3,001,000
2022082	Marshall Rd. T-Main Ph. 2	K. Warren	Act: 11/21/23	Apr-24	Sep-24	\$3,000,000
2022083	Marshall Rd. T-Main Ph. 3	K. Warren	Act: 11/21/23	Apr-24	Sep-24	\$3,501,266
2022077	9th & Pine Booster Station	K. Warren	Est: 5/1/24	Jul-24	2025	\$5,000,000
2018102	Plains System New Booster (5)	K. Warren	Act: 9/15/24	Mar-25	2026	\$4,500,000
2022091	NSC I-90 Water Crossings, Trumpet Area Water/Sewer, 2nd/3rd Water/Sewer Relocations(4)	R. Proszek	(4)	(4)	(4)	\$10,000,000
2020071	NSC Trent Ave. Utility Relocations (Trent & Greene)(4)	R. Proszek	(4)	(4)	(4)	\$2,000,000
2022088	Ray St. Water Main (Hartson to 11th)	R. Proszek	Act: 2/28/24	Apr-24	Oct-24	\$1,500,000

(1) Consultant designed, city project manager is Mark Serbousek

(2) Consultant designed, city project manager is Dan Buller

(3) Formerly "Residential G&O" or "Residential Chipseal". While most streets in these projects are on residential streets, other non-arterial streets may be included and hence the name change to "local access st." beginning in 2024.

(4) These projects are scheduled to be bid by WSDOT and constructed by WSDOT's contractor and are not shown on the exhibit.

(5) This list shows project that will be bid and/or constructed in 2024. The attached exhibit shows only projects which will be constructed in 2024 and so this project does not appear on that exhibit.

\$169,900,515