



Memorandum

South Gorge Trail

October 30th, 2020-November 14th, 2020

To: Residents, Employers, and Employees

From: LaRiviere Inc.

Location: Water Ave to Elm Street and Sandifur Parking Lot

In the next two weeks LaRiviere's focus will be on the paving in Sandifur parking lot, installing structures at Main Ave., and hopefully paving down at Water Ave.

Water/Elm/Main - We have installed all but 4 feet of the 30" pipe and the Avista pole hold is over. We will begin to install the Structures in Main Avenue next. The Midland Electrical trench will be completed today. LaRiviere will begin removal of HMA and Subgrade for base paving the following week with the intent to pave Water Ave. back on the 6th of November. The Elm street drywells can be started after paving and the Main structures are completed.

Sandifur Area – Grading and shaping of parking lot is complete and gravel for paving operations is going in now. There has been a couple of setbacks on the WDFW stairs to the launch area and work is still ongoing. The paving date for Sandifur is the 6th of November. Work can begin on the Sandifur Swale and Bike path after paving.

The artwork was set in concrete on 10/29/30 and it looks incredible. We will continue to coordinate with the artist.

Please keep in mind this is construction and things are likely to change on a day to day basis. We will do our best at keeping the public updated on any significant changes that may arise.

We understand that this may be a short-term inconvenience and we hope to work together with you in a professional and amicable manner for the long-term improvement of the surrounding areas. Please know that each day during this project, we will be mindful of the impact we are having on the surrounding businesses and neighborhoods, while staying focused on the benefits of the completed

Demi Sanders, Public Relations.

17564 N Dylan Ct Rathdrum, ID 83858

p. 208-683-2646 ext. 229 | f. 208-667-6388

c. 208-699-3123