



Memorandum

South Gorge Trail

6/3/21

To: Residents, Employers, and Employees

From: LaRiviere Inc.

South Gorge: This week the mainline pipe crew will finish up the installation of the Water Main east of Elm. They will then begin installation of the clean water main west of Elm on the north side of Clarke. By midweek next week, the pipe crew will begin work on Wilson Ave, which involves sanitary, storm, clean water drain, and water main. This area will be a very difficult and narrow street to do work in. Access will be limited at times but will be restored each evening. LaRiviere is mindful of the impact to residents and requests patience and understanding during this challenging operation.

A second crew will dig laterals for the City Water Dept tapping crew next week.

The wall crew is continuing progress on the grade beam. The final pour will be this Thursday. After that, the crew can begin installation of blocks, grid, underdrain pipe, and begin backfilling the wall area.

The landscaping crew will continue making progress where possible. LaRiviere is waiting on some soil test data before finishing the Water Ave swale area with the new BioSwale soil.

Please keep in mind this is construction and things are likely to change on a day to day basis. We will do our best at keeping the public updated on any significant changes that may arise.

We understand that this may be a short-term inconvenience and we hope to work together with you in a professional and amicable manner for the long-term improvement of the surrounding areas. Please know that each day during this project, we will be mindful of the impact we are having on the surrounding businesses and neighborhoods, while staying focused on the benefits of the completed

Demi Sanders, Public Relations.

17564 N Dylan Ct Rathdrum, ID 83858

p. 208-683-2646 ext. 229 | f. 208-667-6388 c. 208-699-3123