



Construction Update

Project: 2020 Residential G&O

8.13.20

Two week look-ahead

- We have completed the Wheelchair ramps and large pavement repairs on Longfellow except a couple radii. These will be completed with the patching on Queen on Friday 8/14.
- We will then begin the milling of the existing surface of Longfellow along the curb lines on Monday 8/17 and we should be on Queen on Thursday the 20th. This will start the phases that are critical to having the streets clear of cars. Please look for the no parking barricades and if you have to park on the street please have your cars removed by 6:30 am.
- After the milling is complete we will seal the cracks. This process requires the use of compressed air and does create quite a bit of dust. We will try to minimize the dust, however we can't use water or we won't be able to get the cracks cleaned.
- The street will then be swept and prepared for the 1st layer of asphalt. We plan on finishing Longfellow on 8/31 and Queen on 9/4. Your cooperation to finishing in this time frame is critical and much appreciated.

Traffic Impacts

Traffic will be allowed to travel on Longfellow and Queen until the weeks of the 17th and 24th when we start the milling, crack sealing and paving. The roadways should be open to traffic between 5:00 pm and 6:30 am. Please be aware of heavy equipment traveling on the roadways. Please avoid use of these roads whenever possible. Be aware of the No Parking signs when placed as we hate knocking on doors early in the morning and defiantly do not want to have to tow anybody's car.